

Update as of Sept. 12th 2006

Since the last report, final grading and seeding of each of the four outfields has been completed. The seed is being irrigated by battery powered system timers. The consistent watering and the moderate temperatures may be all that is necessary to produce the anticipated green, tender grass. Concurrently, the work within the center plaza has been proceeding with the placement of the storm drainage system and the concrete foundation form work for the plaza picnic shelter and the new restrooms / concession building. Also, the foundation for the maintenance building, which is the electrical hub for the complex, is in place. The steel framework for this building is on site and work is just underway to erect this metal sided building. Once its roof is on the electricians will be setting panels and running the wires within the numerous conduit runs.

With the outfields now seeded the work emphasis has shifted to the construction of the necessary grading and drainage work on the perimeter of the work site. While moisture conditions are favorable, the placement of the storm water "treatment swales" will be proceeding together with the remaining grading and base rock the perimeter pathways.

Two important items now very near on the schedule are the braces and rails on the on the field fences and the crane placement on the illumination poles and lamps on the now completed underground pole bases.